



Weekly Report

PROJECT: OF 0010.001 Hall Terrace/Hurley Drive Water & Sewer Replacement
 PROJECT #: P05215-2023-002

DATE: Friday, April 11, 2025

AUTHOR: Ross Hanson

Person(s)	Day(s) On Site	Site Notes
Ross Hanson	1	Site meeting w/ Keith

Weather					
Week's Low		Week's High		Total Precipitation	
Time	Temp	Time	Temp	Amount	Type
10AM	45	12PM	63	-	
Weather – Notes – (how work effected)					
Clear and windy					

Other Documents									
Concrete Reports	Work Directives	Field Drawings	Field Sketches	RFI's	RFP	PR	CO	Install Report	Train Report

Contractor	Superintendent	Count	Days On Site	Location/Notes
JR Civil	Keith Smith	6	3	Hall Terrace & Hurly Drive

SWPPP Notes:

Deliveries:

Testing Services:

Visitors:

Work Progress Notes:

- **Site Work**
 - Asphalt demo, site prep for water main installation next week
- **Concrete/Asphalt**
 - None
- **Water Main**
 - None
- **Sewer Main (CIPP)**
 - None
- **Miscellaneous**
 - None

Training/Start-up:

Testing:

Potential Problems, Delays and Additional Work:

Meeting with JR Civil and City to discuss various const items – 1) 875 Hurly driveway in public ROW – decided to leave existing in place, 2) Corner curb on Hurly/Wedum – run new curb around corner to replace section removed on Wedum for hydrant repair, 3) Hall Terrace valley gutter - apron radius on east side is remaining, 4) Fossum water service discussion – City meeting w. property owner Monday, 5) Hall Terrace curb/sidewalk extension issues- comms pedestals/landscaping/stairs, decided to move ADA crossing south, 6) driveway on Hall Terrace/8th - remove apron only, 7) Hall Terrace watermain - move to east side of existing, maintain >10ft separation from sewer

Additional Discussions:

Construction Photos

