



**TO:** Paul Skubinna  
**FROM:** Carter Avery, EIT  
**CC:** Brandt Lee, Ross Hanson  
**DATE:** April 18, 2025  
**RE:** Glasgow Terrace/Hurley Drive Water & Sewer Main Replacement

---

**RPR Summary – April 14, 2025 through October 18, 2024**

- Monday, April 14, 2025
  - JR Civil worked on:
    - Grading and removing top 14” of soil,
    - Demo and remove remaining asphalt on Hall Terrace, and
    - Install temporary water on Hurly Drive.
  - AE2S on-site at 11:00am and observed work progress.
- Tuesday, April 15, 2025
  - JR Civil worked on:
    - Grading and removing top 14” of soil,
    - Demo and remove remaining asphalt on Hurley Drive, and
    - Locating utility's using hydrovac.
  - AE2S on-site and observed work progress.
- Wednesday, April 16, 2025
  - JR Civil worked on:
    - Grading and removing top 14” of soil,
    - Locating utility's using hydrovac.
  - AE2S on-site and observed work progress.
- Thursday, April 17, 2025
  - JR Civil worked on:
    - Grading and removing top 14” of soil,
    - Locating utility's using hydrovac.
  - AE2S on-site and observed work progress.
- Friday, April 18, 2025
  - Jr Civil worked on:
    - Grading and removing top 14” of soli.
  - AE2S on-site and observed work progress.



### **Construction Summary**

- JR Civil Worked on removing remaining asphalt, installed temporary water on Hurley Drive, located known utility's in construction zone, and removed 14" of topsoil from road.

### **Construction Photos**



Figure 1: Installing temporary water piping.



Figure 2: Located utilities with Hydrovac.





Figure 3: Removed remaining asphalt on Hall Terrace.



Figure 4: Remove 14" of topsoil.